

**Naval Hospital Bremerton  
Protective Measure Inspection Checklist**

**Project Number:** \_\_\_\_\_ **Title:** \_\_\_\_\_

**Inspector Name:** \_\_\_\_\_ **Date:** \_\_\_\_\_

Inspection Item	Yes	No	NA
Exits and corridors free and unobstructed			
Access by emergency forces unobstructed			
Fire alarm, detection and suppression systems functional			
Smoke detectors uncovered at end of shift			
Temporary fire alarms and suppression systems inspected and tested monthly			
Area free of evidence of smoking			
Material storage not encumbering public areas			
Good housekeeping practices in place			
Building, grounds and equipment free of hazards			
Adequate firefighting equipment available			
Hot work permits in place as needed			
Temporary construction partitions intact and non-flammable			
Water misting in use for outdoor work as required			
Negative pressure of at least 0.03 IWG maintained and visual air flow direction device in place			
Construction workers aware of hospital code systems			
Construction workers aware of building safety systems			
Construction debris transported in covered containers			
Construction debris container surfaces and wheels wiped clean			
Construction debris and material transported by approved routes			
HVAC systems isolated as required			
Infection control barriers in place and functional anteroom, coveralls, HEPA vacuuming practices followed			
Dust barriers at elevators and stairwells intact			
Windows and doors adjacent to exterior work closed and sealed			
Surfaces and floors regularly cleaned			
Tack/shuffle mats in place and in good condition			
Tools, carts, and equipment wiped down or wrapped before leaving work area			
Hospital staff are aware of changes to emergency procedures			

Notes and corrective action taken: \_\_\_\_\_

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_