CONTRACTOR CRANE CHECKLIST

		YES	NO
1	Is the Certification of Compliance, P-1, in the operator's cab with the current operator's name listed?	☐	☐
2	Does the operator know the weight of the load to be lifted.	☐	☐
3	Is the load to be lifted within the crane manufacturer's rated capacity in its present configuration?	☐	☐
4	Is the crane level on firm ground?	☐	☐
5	Are outriggers required?	☐	☐
6	If so, are outriggers fully extended down and the crane load off the wheels?	☐	☐
7	If blocking is required, is the entire surface of the outrigger pad supported and is the blocking material of sufficient strength to safely support the loaded outrigger pad?	☐	☐
8	If outriggers are not used, is the crane rated for on-rubber lifts by the manufacturer's load chart?	☐	☐
9	Is the swing radius of the crane counter weight clear of people and obstructions and are accessible areas within the swing area barricaded to prevent injury or damage?	☐	☐
10	Has the hook been centered over the load in such a manner as to minimize swing?	☐	☐
11	Is the load well secured and balanced in the sling or lifting device before it is lifted more then a few inches?	☐	☐
12	Is the lift and swing path clear of obstructions?	☐	☐
13	If rotation of the load being lifted is hazardous, is a tag or restraint line being used?	☐	☐
14	Are personnel prevented from standing or passing under a suspended load?	☐	☐
15	Is the crane operator's attention diverted?	☐	☐
16	Are proper signals being used at all times?	☐	☐
17	Do the operations ensure that side loading is prohibited?	☐	☐
18	Are personnel prevented from riding on a load?	☐	☐
19	Are start and stop motions in a smooth fluid motion (no sudden acceleration or deceleration)?	☐	☐
20	If operating near electric power lines, are the rules and guidelines understood and adhered to?	☐	☐
21	Is the lift a critical lift?	☐	☐
22	If so, are all regulations understood and check-off sheets initialed and signed off?	☐	☐
23	Is rigging gear undamaged and acceptable for the application?	☐	☐

Contractor	Subcontractor

Location	Date

Notes

NNSY11450/5 (Rev 05-04)